BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Agency :- M/s.K R Govindaraju

Name of Work (as per sanctioned estimate): Construction of Dialysis centre at Mallasandra in ward No:13

Bill No :1st and Part Bill

Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity	Remarks
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications.MORTH / Chapter 2							
Measurement Recorded on:- 02.01.19								
	Overhead debris & shrubs	Sqm	1	35.00	16.00		560.00	
		Sqm	1	15.00	6.00		90.00	
					Total Qty		**650.00**	
					Approved BOQ qty		**625.00**	
					Reserved Qty		**25.00**	
					Qty payable in this Bill		**625.00**	

Contractor

Assistant Engineer(P)
Dasrahalli,BBMP

Consultancy

Assistant Exe Engineer(p)
Sub division Dasarhalli,BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Agency :- M/s.K R Govindaraju

Name of Work (as per sanctioned estimate): Construction of Dialysis centre at Mallasandra in ward No:13

Bill No : 1st and Part Bill

Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity	Remarks
13	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, Unties, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fiHets Etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications, specification No. KBS 4.t, 4.6							
	Measurement Recorded on:- 30.05.19							
	Basement Floor Roof Beam							
	BB1		1	3.28	0.20	0.60	0.39	
	BB2		1	5.79	0.20	0.60	0.69	
	BB3		2	3.28	0.20	0.60	0.79	
	BB4		2	6.34	0.20	0.60	1.52	
	BB5		1	3.28	0.20	0.60	0.39	
	BB6		1	6.34	0.20	0.60	0.76	
	BB7		1	3.93	0.20	0.60	0.47	
	BB8		1	1.55	0.20	0.60	0.19	
	BB9		1	2.33	0.20	0.60	0.28	
	BB10		1	1.81	0.20	0.60	0.22	
	BB11		1	3.46	0.20	0.60	0.42	
	BB12		1	2.10	0.20	0.60	0.25	
	BB13		1	3.06	0.20	0.60	0.37	
	BB14		1	3.06	0.20	0.60	0.37	
	BB14A		1	0.54	0.20	0.60	0.06	
	BB15		1	2.71	0.20	0.60	0.33	
	BB16		1	3.55	0.20	0.60	0.43	
	BB16A		1	0.43	0.20	0.60	0.05	
	BB17		1	3.76	0.20	0.60	0.45	
	BB18		1	6.48	0.20	0.60	0.78	
	BB18A		1	2.71	0.20	0.60	0.33	
	BB18B		1	3.65	0.20	0.60	0.44	
	BB19		1	2.60	0.20	0.60	0.31	
	BB20		1	3.25	0.20	0.60	0.39	
	BB21		1	3.36	0.20	0.60	0.40	
	BB22		1	3.06	0.20	0.60	0.37	
	BB23		1	2.96	0.20	0.60	0.36	
	BB24		2	3.00	0.20	0.60	0.72	
	BB24A		1	1.20	0.20	0.60	0.14	
	BB25		1	5.25	0.20	0.60	0.63	
	BB26		1	2.13	0.20	0.60	0.26	
	BB27		1	3.65	0.20	0.60	0.44	
	BB28		1	3.56	0.20	0.60	0.43	
	BB29		1	3.36	0.20	0.60	0.40	
	BB30		1	3.51	0.20	0.60	0.42	

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Agency :- M/s.K R Govindaraju

Name of Work (as per sanctioned estimate): Construction of Dialysis centre at Mallasandra in ward No:13

Bill No :1st and Part Bill

Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity	Remarks
	BB31	Cum	1	3.41	0.20	0.60	0.41	
	BB31A		1	1.20	0.20	0.60	0.14	
	BB32		1	5.20	0.20	0.60	0.62	
	BB33		1	3.46	0.20	0.60	0.42	
	BB33A		1	1.20	0.20	0.60	0.14	
	BB34		1	5.25	0.20	0.60	0.63	
	BB35		1	2.00	0.20	0.60	0.24	
	BB36		1	3.11	0.20	0.60	0.37	
	BB37		1	3.07	0.20	0.60	0.37	
	BB38		1	1.25	0.20	0.60	0.15	
	BB39		1	1.25	0.20	0.60	0.15	
	BB40		1	3.29	0.20	0.60	0.39	
	BB41		1	2.91	0.20	0.60	0.35	
	BB42		1	3.29	0.20	0.60	0.39	
							20.01	CUM
	Roof Slab Concrete							
	S1		1	3.98	3.56	0.15	2.13	
	S2		1	6.34	3.56	0.15	3.38	
	S3		2	3.98	3.56	0.15	4.25	
	S4		2	6.34	3.56	0.15	6.77	
	S5		1	3.98	3.65	0.15	2.18	
	S6		1	1.00	13.16	0.15	1.97	
	S7		1	1.00	20.49	0.15	3.07	
	S8		1	1.00	7.60	0.15	1.14	
	S9		1	3.06	2.69	0.15	1.23	
	S10		1	2.71	5.95	0.15	2.42	
	S11		1	3.06	3.06	0.15	1.40	
	S12		1	3.85	3.46	0.15	2.00	
	S13		1	2.71	3.46	0.15	1.41	
	S13A		1	2.71	1.20	0.15	0.49	
	S14		1	4.23	3.46	0.15	2.20	
	S14A		1	4.23	1.20	0.15	0.76	
							36.04	CUM
							(36.30)	
	Internal Staircase concrete							
	1st Flight							
	Waist Slab		1	3.43	1.50	0.15	0.77	
	steps	0.5	11	1.50	0.30	0.15	0.37	
	Mid landing		1	1.78	1.50	0.15	0.40	
	MB		1	1.78	0.15	0.60	0.16	
	2nd Flight							
	MB		1	1.78	0.15	0.60	0.16	
	Mid landing		1	1.78	1.50	0.15	0.40	
	Waist Slab		1	3.50	1.50	0.15	0.79	
	steps	0.5	12	1.50	0.30	0.15	0.41	
	landing		1	1.50	1.45	0.15	0.33	
							3.78	

61)

Scanned by CamScanner